

# EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



## Monona Grove New Elementary School

10.02.2020

### What's New?

Area C Level 2 slab was poured this week. Joists and metal decking were installed in the Gym. Grading in the Gym is complete. AVB installation is ongoing on Area B. Wall-Tech has set their exterior wall panels on Area A and will move to Area C next. Roof and window blocking installation is taking place in Area A. Mechanical equipment was set in the mechanical room. Glazing and roofing work have both started this week.

### The Past Week:

- Area C Level 2 Slab Poured.
- Poured West Stairway and Mechanical Pads.
- Joists set and decking on for the Gym.
- Some ductwork put up in Area A.

### Coming Up in the Week Ahead:

- Gym Slab will be poured.
- AVB Installation ongoing.
- Glazing beginning.
- Structural Steel for the Canopy.



Gym Joists, Decking, and Grading.



Area C Level 2 Slab poured.



Mechanical Unit being set in the mechanical room.



**Project Fun Fact:** On Thursday, two mechanical units were brought to the site and placed by NAMI. The mechanical units had to be picked by a crane to be brought into the building because the units weigh about 8,500 pounds each. Together, these two units weigh as much as seven cars combined!

# EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



*AVB installation is making its way around Area B. Exterior wall panels are up for Area A. Roofing has begun on Area B.*



South Side of Area A Exterior  
Wall Panels.



AVB Sprayed on the South and East sides  
of Area B.

QUESTIONS? Please contact Project Manager Peter Saindon at 608.770.3505 or [psaindon@findorff.com](mailto:psaindon@findorff.com)

**Findorff**