

EXECUTIVE SUMMARY REPORT

MONONA GROVE SCHOOL DISTRICT

BUILDING TOGETHER. FORWARD TOGETHER.



Granite Ridge Elementary School 10.30.2020

What's New?

The columns and beams for the front entryway canopy are being set. Roofing is complete on the Area A wing; they will be moving to the area where A and B meet next and will work their way towards the gym. Interior walls are being framed on Level 2 of Area A. Brick installation has begun on the South and East sides of Area B. Window frames and glazing are near completion for Level 2 of Area B.

The Past Week:

- Interior framing on Level 2 of Area A.
- Roof Blocking for the Gym.
- AVB installation ongoing for Area A.
- Social Stair frame was poured.

Coming Up in the Week Ahead:

- Area B Brick Installation ongoing.
- Area B Glazing ongoing.
- MEP Rough-Ins for Area A beginning.
- Level 2 of Area A glazing to start.



Entryway Canopy.



Area A North Roofing.



Interior Wall framing on Level 2 of Area A.



Project Fun Fact: Most of the exterior of Granite Ridge Elementary School is finished brick. There are about 137,000 bricks being used on this project to cover the exterior walls. Each one of these bricks is about 11 inches long. If laid end to end the bricks would total in 125,600 linear feet. This is about 24 miles of brick!

QUESTIONS? Please contact Project Manager Peter Saindon at 608.770.3505 or psaindon@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT

— MONONA GROVE SCHOOL DISTRICT —

BUILDING TOGETHER. FORWARD TOGETHER.



Flex Café Sheathing is wrapping up and Glazing installation is beginning on Area A.



South side of Area B Glazing and Brick Installation.



Brick Installed on Area B East Wall.

QUESTIONS? Please contact Project Manager Peter Saindon at 608.770.3505 or psaindon@findorff.com

Findorff